



Operator:				Company:			
Unit type:				Model:			
Location:				Unit no.:			
Date:				Shift:			
1 – Pre Start-up Walk-around	Status			2 – Powered Checks	Status		
	OK	NO	N/A		OK	NO	N/A
Wheels, tires & axles – condition/inflation	☐	☐	☐	Engine – starts/oil pressure	☐	☐	☐
Hydraulic components – condition/leaks	☐	☐	☐	Battery – charge level	☐	☐	☐
Data plate – accurate/legible	☐	☐	☐	Gauges & instruments – hour meter/warning lights	☐	☐	☐
Annual inspection verified	☐	☐	☐	Ground and platform controls:			
Battery tray – opens/closes easily, latches shut	☐	☐	☐	• Elevating section – raise/lower	☐	☐	☐
Cover panels – open/close easily, latch/lock shut	☐	☐	☐	• Drive – forward & reverse	☐	☐	☐
Engine – fluids/filters/belts/hoses	☐	☐	☐	• Steer – left & right	☐	☐	☐
Batteries – clean/dry/secure/caps-cables/level	☐	☐	☐	• Horn	☐	☐	☐
Fuel tank/level	☐	☐	☐	• Outriggers/stabilizers	☐	☐	☐
Hydraulic oil level	☐	☐	☐	• Pothole protection	☐	☐	☐
Lights & strobes	☐	☐	☐	• Function-enable device	☐	☐	☐
Placards/labels/decals	☐	☐	☐	Manual lowering system	☐	☐	☐
Top of base – leaks/debris	☐	☐	☐	Safety interlocks	☐	☐	☐
Accessory plugs & cables	☐	☐	☐	Other:	☐	☐	☐
Elevating section – general condition/wear	☐	☐	☐	3 – Workplace Inspection	Free of Hazards		
Hydraulic cylinders & pin locks	☐	☐	☐	Drop-offs or holes	☐	☐	☐
Pivot pins – wear/secured	☐	☐	☐	Bumps & floor/ground obstructions	☐	☐	☐
Power track – lines/hoses	☐	☐	☐	Debris	☐	☐	☐
Platform – guard rails/toe board/extension	☐	☐	☐	Overhead obstructions	☐	☐	☐
Weather-resistant storage compartment – appropriate manuals	☐	☐	☐	Energized power lines	☐	☐	☐
All controls – clearly marked/hold to run	☐	☐	☐	Hazardous locations	☐	☐	☐
Other:	☐	☐	☐	Ground surface & support conditions	☐	☐	☐
	☐	☐	☐	Pedestrian/vehicle traffic	☐	☐	☐
	☐	☐	☐	Wind & weather conditions	☐	☐	☐
	☐	☐	☐	Other possible hazards	☐	☐	☐
Comments							
Operator name:							

NOTE: This page may be reproduced without permission from the copyright holder. This checklist is provided for general use only and should be supplemented with good judgment and the recommendations of the manufacturer.